

Munio



Our City
Our River

Upstream – November 2018

Key:

PK1 Complete

PK1 Funded

Pk2 Funded

Pk2 Unfunded

Other Mitigation- works -site location

To note: Masterplan assumption

Alfreton Rd Rail Bridge - under review
Darley Abbey Toll Bridge - under review

Darley Abbey- Status:
Ring Bank – completed 2015
PLR – underway - Structural specialist to be
procured early 2019

Chester Green –Status:
Little Chester & Parkers Piece & City Road Car Park
To be complete Dec 2019

Aida Bliss -Status: Flood mitigation to be
completed spring 2019

Duke Street – Status:
Flood Mitigation - Complete
Landscape Reinstatement complete 2019

Sowter Road –Status:
Flood Mitigation - Complete
Landscape Reinstatement complete 2019

(Munio I) Status:
Riverside Chambers
Derwent St Flood Gate
Riverside Gardens
To be completed 2019

(Munio II) Status:
Mill Fleam PS Bass' Rec
To be completed 2020

Station Approach
Highway is allowed to flood.
Forecast Cost – Nil

Breadsall: Booker Wholesale
Status: To be completed spring 2019

Alfreton Road Industrial Estate
Status: Complete

Darley Playing Fields
Status: Flood mitigation complete Dec 2018
Landscape & Sport - mitigation &
reinstatement to be completed in 2019

Etruria Gardens - Status
Flood mitigation - Completed
Landscape reinstatement complete in 2019

Lower City Road
To be complete by spring 2019

Derby Riverside – North Status:
Consented scheme under review
Significant proportion of funding still to be
secured

Derby Riverside – South (Meadow Rd)
Status: Proportion of funding still to be
secured

Derby Junction (5 Arches) Rail Bridge
Status: Funding to be secured